LOCATION: ACTIMITY: SUB ACTIMITY: BEST PRACTICE No: COUNTRY OF ORIGIN: Cement plant Competence Assurance N/A BP758 United Kingdom

BEST PRACTICE ARTICLE YEAR Assurance COMPANY: COMPANY LOCATION: COMPANY TEL:

2011 Tarmac Limited Buxton Lime & Cement 01298 768404

TITLE	Run Video
Managing major cement plant shutdown with 20 contracting companies	
ARTICLE	
Description	
Tunstead cement plant undertakes an annual maintenance shutdown lasting about employing a range of specialist skills are used during the shutdown.	ut a month. Over 200 contractors
In 2011, a more holistic approach was adopted to improve the safety standards d commenced seven months prior to the shutdown. The range of initiatives included:	uring the shutdown. Planning
Reviewing all contractor risk assessments and method statements	
Site and task specific inductions for all contractors utilising a competency assessment so that no contractor would be allocated work where he or she had no demonstrable competence.	
Benefits	
Consistent and highly visible (on contractor database) standard of contractor induction	
No significant conflict with contractors - the project progressed smoothly and without incident	
Contractors could be matched to tasks by the use of the competency matrix	
No lost time injuries.	
ARTICLE IMAGES	
Click image to enlarge	